

Appendix A


Drawings





PINPOINT CARTOGRAPHICS (08) 9277 7763 46950-SWLMP-f02.dgn Wed 03 Feb 10 Drawn By: Approved By: Client: SOIL, WATER AND LEACHATE MANAGEMENT PLAN - LIGHT HORSE BUSINESS CENTRE, EASTERN CREEK, NSW CONSTRUCTION PHASE EROSION AND SEDIMENT CONTROL ALEXANDRIA LANDFILL PTY LTD J. RUSSELL Geotechnics · Environment · Groundwater Douglas Vegetated Areas -Graded Floor Immediately Adjacent for Protection Silt Fence Area 1 Construction Silt Fence Affected Area Area 2 Sedimentation Pit 1 Hay Bales **Partners** Water Flow Bund Silt Fence Area 3 Drain No 2 Water **Current Water Flow** Project No: Washdown Area and Refuelling Area (pad) Non Affected Areas 21-12-09 46950 Water Flow Silt Fence Archbold Area 4 Drain No 1 DRAWING Hay Bales PERTH Sedimentation Pit 2 Newcastle, Perth, Sydney Sunshine Coast, Townsville, Wollongong, Wyong Revision: DIAGRAMMATIC ONLY - NOT TO SCALE


 \triangleright











LIGHT HORSE BUILDING CENTRE

EASTERN CREEK

Job No. 090669

HYDRAULIC ABBREVIATIONS						
TYPE	DESCRIPTION	TYPE	DESCRIPTION			
AAV	AIR ADMITTANCE VALVE	0F	OVERFLOW			
В	BASIN	ORG	OVERFLOW RELIEF GULLY			
CA	COMPRESSED AIR	Р	PENETRATION			
СО	CLEAR OUT	PLV	PRESSURE LIMITING VALVE			
CS	CLEANERS SINK	PRV	PRESSURE REDUCING VALVE			
CW	COLD WATER	RL	REDUCED LEVEL			
DF	DRINKING FOUNTAIN	RPZD	REDUCED PRESSURE ZONE DEVICE			
DST	DRAINAGE STACK	RV	RELIEF VENT			
DW	DISHWASHER	SK	SINK			
EWS	EMERGENCY EYE WASH/ SHOWER	SHR	SHOWER			
FFL	FINISHED FLOOR LEVEL	SMH	SEWER MANHOLE			
FH	FIRE HYDRANT	SRM	SEWER RISING MAIN			
FHR	FIRE HOSE REEL	SS	SEWER STACK			
FW	FLOOR WASTE	ST	STOP TAP			
HL	HIGH LEVEL	SV	STOP VALVE (ISOLATION VALVE)			
НТ	HOSE TAP	TD	TUNDISH			
HWU	HOT WATER UNIT	TMV	THERMOSTATIC MIXING VALVE			
IL	INVERT LEVEL	TW	TRADE WASTE			
IPMF	INDUCT PIPE MICA FLAP	U.N.O.	UNLESS NOTED OTHERWISE			
KS	KITCHEN SINK	U	URINAL			
Ш	LOW LEVEL	VP	VENT PIPE			
NG	NATURAL GAS	WC	TOILET SUITE (WATER CLOSET)			
NTS	NOT TO SCALE					


HYDRAULIC SYMBOLS								
TYPE	DESCRIPTION	TYPE	DESCRIPTION					
H01	DRAWING REFERENCE SHEET		GULLY PIT					
C M □ MЭ	WATER METER WITH STOP VALVE	0+	EXTERNAL HOSE TAP					
Ą	BL VALVE	\$\$	HOT WATER UNIT I					
вт ¤	BOUNDARY TRAP	•	PIPECUT					
BTFW	BASKET TRAP FLOOR WASTE		GRATED INLET PIT					
С	PIPE END CAP	\boxtimes	COVERED PIT					
Ø (/0	CLEAR OUT	•	PUMP					
S	CONTINUATION	<u>\</u>	RELIEF VALVE					
52	DETAIL REFERENCE	0	PIPE RISER					
FHR 40	FIRE HYDRANT DIRECTIONAL		REDUCED PRESSURE ZONE DEVICE					
TD♥	TUNDISH	SMH	SEWER MAN HOLE					
С	PIPE DROPPER	X	SOLENOID VALVE					
V	FIRE BRIGADE BOOSTER VALVE I		THERMOSTATIC MIXING VALVE					
FH♠	FIRE HYDRANT	×CC	URINAL CONTROL I					
FHR	FIRE HOSE REEL	H	STRAINER					
Ē	FILTER	×	STOP VALVE					
4	PIPE FLOW	77	INTERNAL HOSE TAP					
Ø	FLOOR WASTE	-X2C+ -X2C+	INTERNAL TAP WITH STOP VALVE					
	CHECK VALVE		CONTROL PANEL					
ABE 9KG	9.0KG POWDER PORTABLE EXTINGUISHER (ABE) AND ASSOCIATED SIGNAGE	ABE 4.5KG	4.5KG POWDER PORTABLE EXTINGUISHER (ABE) AND ASSOCIATED SIGNAGE					

GENERAL NOTES

- ALL WORKS TO BE INSTALLED IN ACCORDANCE WITH AUSTRALIAN STANDARDS AND LOCAL GOVERNING AUTHORITY REQUIREMENTS.
- 2. ALLOW TO COORDINATE ALL PIPE-WORK WITH ALL STRUCTURAL COMPONENTS AND OTHER BUILDING SERVICES. ALLOW ALL OFFSETS, BENDS AND DIVERSIONS AS MAY BE REQUIRED.
- 3. ALLOW TO PAY ALL FEES AND CHARGES AS NECESSARY TO COMPLETE THE
- 4. THESE DRAWINGS ARE TO BE READ IN CONJUNCTION WITH THE HYDRAULIC SPECIFICATION, ARCHITECTURAL, STRUCTURAL AND OTHER SERVICES DOCUMENTATION.
- 5. THE LOCATION AND SET OUT OF ALL FITTINGS, FIXTURES AND FLOOR-WASTES IS TO BE FULLY COORDINATED WITH THE ARCHITECTS DETAIL DOCUMENTATION.
- 6. ALLOW TO EXTEND ALL VENTS VERTICALLY THROUGH ROOF AND DISCHARGE WITH A WEATHERPROOF FLASHING AND COWL.
- 7. PROVIDE CONCEALED 'P-TRAP' DISCHARGE PIPES TO ALL BASINS AND SINKS. REFER TO DETAIL.
- 8. PIPING SHALL BE A MINIMUM OF 20MM EXCEPT FOR THE LAST 2M TO A SINGLE FIXTURE WHICH MAY BE 15MM.

COLD WATER PIPE
HWHWHWHWHW
SEMER PIPING
——— FS ——— FS —————————————————————————
FIRE HOSE REEL PIPING
FIRE HYDRANT PIPING

F	08.02.11	JC	CONSTRUCTION ISSUE				
E	26.11.10	JC	CONSTRUCTION ISSUE				
D	23.11.10	JC	CONSTRUCTION ISSUE	O	28.06.11	Ŋ	CONSTRUCTION ISSUE
AMDT	DATE	BY	DESCRIPTION	AMDT	DATE	BY	DESCRIPTION
		I					








LIGHT HORSE
BUSINESS CENTRE
OLD WALGROVE ROAD
EASTERN CREEK
DIAL A DUMP





699060

LIGHT HORSE
BUSINESS CENTRE
OLD WALGROVE ROAD
EASTERN CREEK
DIAL A DUMP

04.06.10

Ph. (02) 9521 3088 Fax. (02) 9521 3066


BUILDING SERVICES


DESCRIPTION

STRUCTURAL

6 ZSJIJO JC CONSTRUCTION ISSUE

CIVIL





01-12-1

Date

Description

EMBANKMENT CONSTRUCTION

- 1. STRIP VEGETATION AND TOPSOIL FROM EMBANKMENT AREA AND STOCKPILE TOPSOIL FOR LATER USE. CUT BACK AREA TO FIRM GROUND.
- 2. CONSTRUCT EMBANKMENT IN PRESENCE OF QUALIFIED AND EXPERIENCED GEOTECHNICAL ENGINEER IF NOT ROCK.
- 3. IN THE CASE WHERE THE EMBANKMENT AREAS SLUSH, GROUTING AND DENTAL CONCRETE MAY BE REQUIRED, AS DIRECTED BY A QUALIFIED AND EXPERIENCED GEOTECHNICAL ENGINEER.
- 4. COMPACT CLAY STABILIZED WITH GYPSUM (3% BY DRY MASS, MINIMUM) AS APPROVED BY A QUALIFIED AND EXPERIENCED GEOTECHNICAL ENGINEER INTO THE CUT-OFF TRENCH OF LAYERS NOT EXCEEDING 150mm LOOSE THICKNESS TO A DRY DENSITY EQUIVALENT TO 98% OF THAT DETERMINED BY STANDARD COMPACTION (AS 1289.5.1.1) AND AT A MOISTURE CONTENT OF -2% TO +2% OF OPTIMUM MOISTURE CONTENT
- 5. GYPSUM STABILIZED NATURAL SOILS EXPOSED IN EMBANKMENT AREA WITH MINIMUM 3% GYPSUM BY DRY MASS AND COMPACT AS FOR #4. ALL TO THE APPROVAL OF A QUALIFIED AND EXPERIENCED GEOTECHNICAL ENGINEER.
- 6. CONSTRUCT BODY OF EMBANKMENT WITH CLAYEY MATERIAL WON FROM SITE, COMPACT THE CLAYEY MATERIAL APPROVED BY A QUALIFIED AND EXPERIENCED GEOTECHNICAL ENGINEER IN LAYERS NOT EXCEEDING 150mm THICKNESS TO A DRY DENSITY EQUIVALENT TO 98% OF THAT DETERMINED BY STANDARD COMPACTION (AS 1289.5.1.1) AND AT A MOISTURE CONTENT OF -2% TO +2% OF OPTIMUM MOISTURE CONTENT. MOST IMPORTANTLY, IF SHRINKAGE CRACKS OCCUR, AS DIRECTED BY A QUALIFIED AND EXPERIENCED GEOTECHNICAL ENGINEER.
- 7. OVERFILL THE EMBANKMENT AND TRIM OFF, SO THAT THE ENTIRE BODY OF THE EMBANKMENT IS COMPACTED.
- 8. TRIM THE EMBANKMENTS BATTERS TO THE OVERFILLED MATERIAL. STABILIZE THE UPSTREAM CLAY BATTERS WITH WELL MIXED GYPSUM (3% BY DRY MASS, MINIMUM) AND COMPACT TO MIN. 98% STD -2% TO +2% OMC.
- 9. PLACE ROCK RIP-RAP AS SHOWN.
- 10. RECOVER TOPSOIL FROM STOCKPILE AND SPREAD OVER EMBANKMENT AND CUT BATTERS (A THIN COVER OF TOPSOIL ONLY HAS BEEN NOMINATED). ONLY LIGHTLY TRACK-ROLL THE TOPSOIL AND THEN LANDSCAPE IN ACCORDANCE WITH THE LANDSCAPE AREA DRAWINGS.
- 11. WATER AND FERTILIZE LANDSCAPE AS REQUIRED BY CLIMACTIC CONDITIONS TO ENSURE THE LANDSCAPE IS SUCCESSFUL.
- 12. AT THE COMPLETION OF WORK WRITTEN CONFIRMATION & CERTIFICATION IS TO BE PROVIDED FROM A QUALIFIED & EXPERIENCED GEOTECHNICAL ENGINEER THAT THE EMBANKMENTS HAVE BEEN CONSTRUCTED IN ACCORDANCE WITH THESE DRAWINGS.

BULK EARTHWORKS NOTES

- 1. ORIGIN OF LEVELS: REFER SURVEY NOTES
- 2. STRIP ALL TOPSOIL/ORGANIC MATERIAL FROM CONSTRUCTION AREA AND REMOVE FROM SITE OR STOCK PILE AS DIRECTED BY SUPERINTENDENT.
- EXCAVATED MATERIAL TO BE USED AS STRUCTURAL FILL PROVIDED THI PLACEMENT MOISTURE CONTENT OF THE MATERIAL IS +/- 2% OF THE OPTIMUM MOISTURE CONTENT IN ACCORDANCE WITH AS 1289.5.7.1.
- 4. COMPACT FILL AREAS AND SUBGRADE TO NOT LESS THAN: LOCATION STANDARD DRY DENSITY (AS 1289 E 5.1.1.)
- UNDER BUILDING SLABS ON GROUND UNDER ROADS AND
- LANDSCAPED AREAS UNLESS NOTED OTHERWISE 98%
- 5. FOR NON COHESIVE MATERIAL, COMPACT TO 75% DENSITY INDEX
- 6. BEFORE PLACING FILL, PROOF ROLL EXPOSED SUBGRADE WITH AN 8 TONNE (MIN) DEADWEIGHT SMOOTH DRUM VIBRATORY ROLLER TO DETECT THEN REMOVE SOFT SPOTS (AREAS WITH MORE THAN 2mm MOVEMENT UNDER ROLLER).
- 7. FREQUENCY OF COMPACTION TESTING SHALL BE NOT LESS THAN :-(A) 1 TEST PER 200m3 OF FILL PLACED PER 300mm LAYER OF FILL (B) 3 TESTS PER VISIT
- (C) 1 TEST PER 1000m² OF EXPOSED SUBGRADE TESTING SHALL BE "LEVEL 1" TESTING IN ACCORDANCE WITH AS 3798
- 8. FILLING TO BE PLACED AND COMPACTED IN MAXIMUM 150mm LAYERS
- 9. NO FILLING SHALL TAKE PLACE TO EXPOSE SUBGRADE UNTIL THE AREA HAS BEEN PROOF ROLLED IN THE PRESENCE OF AT & L AND APPROVAL GIVEN IN WRITING THAT FILLING CAN PROCEED.

FENCING AND SECURITY

BOTH BASINS ARE TO BE FENCED WITH 1.8m HIGH MAN PROOF FENCE GALVANISED POSTS AT 3m cts. PROVIDE 4.8m WIDE GATE TO ALLOW ACCESS. GATES TO BE LOCKED AT ALL TIMES. EXACT LOCATION OF FENCE AND GATE TO BE DETERMINED ON SITE. PROVIDED HINGED ONEWAY FLOOD FLAP AT WEIR LOCATIONS.

DIAL A DUMP

1:300

10 15 20 25m

1: 300

MGA

AHD

EROSION AND SEDIMENT CONTROL NOTES:

GENERAL INSTRUCTIONS

b. EPA REQUIREMENTS

- 1. THE SITE SUPERINTENDENT/ENGINEER WILL ENSURE THAT ALL SOIL
- AND WATER MANAGEMENT WORKS ARE LOCATED AS DOCUMENTED. 2. ALL WORK SHALL BE GENERALLY CARRIED OUT IN ACCORDANCE WITH a. LOCAL AUTHORITY REQUIREMENTS
 - c. MANAGING URBAN STORMWATER SOIL & CONSTRUCTION VOLUME 1, (2004) LANDCOM
- 3. MAINTAIN THE EROSION CONTROL DEVICES TO THE SATISFACTION
- OF THE SUPERINTENDENT AND THE LOCAL AUTHORITY.
- 4. WHEN STORMWATER PITS ARE CONSTRUCTED, PREVENT SITE RUNOFF ENTERING UNLESS SEDIMENT FENCES ARE ERECTED AROUND PITS.
- 5. CONTRACTOR IS TO ENSURE ALL EROSION & SEDIMENT CONTROL DEVICES ARE MAINTAINED IN GOOD WORKING ORDER AND OPERATE EFFECTIVELY. REPAIRS AND OR MAINTENANCE SHALL BE UNDERTAKEN AS REQUIRED, PARTICULARLY FOLLOWING STORM EVENTS.

LAND DISTURBANCE

- 6. WHERE PRACTICAL, THE SOIL EROSION HAZARD ON THE SITE WILL BE KEPT AS LOW AS POSSIBLE. TO THIS END. WORKS SHOULD BE UNDERTAKEN IN THE FOLLOWING SEQUENCES
- (A) INSTALL A WIND FENCE ALONG THE BOUNDARIES AS SHOWN ON PLAN. REFER DETAIL.
- (B) INSTALL A SEDIMENT FENCE ALONG THE BOUNDARIES AS SHOWN ON PLAN. REFER DETAIL.
- (C) CONSTRUCT STABILISED CONSTRUCTION ENTRANCE TO LOCATION AS DETERMINED BY SUPERINTENDENT/ENGINEER. REFER
- DETAIL. (D) INSTALL SEDIMENT BASIN AS SHOWN ON PLAN
- (E) INSTALL SEDIMENT TRAPS AS SHOWN ON PLAN.
- (F) UNDERTAKE SITE DEVELOPMENT WORKS IN ACCORDANCE WITH THE ENGINEERING PLANS. WHERE POSSIBLE, PHASE DEVELOPMENT SO THAT LAND DISTURBANCE IS CONFINED TO AREAS OF WORKABLE SIZE.

EROSION CONTROL

- 7. DURING WINDY WEATHER, LARGE, UNPROTECTED AREAS WILL BE KEPT MOIST (NOT WET) BY SPRINKLING WITH WATER TO KEEP DUST UNDER CONTROL.
- 8. FINAL SITE LANDSCAPING WILL BE UNDERTAKEN AS SOON AS POSSIBLE AND WITHIN 20 WORKING DAYS FROM COMPLETION OF CONSTRUCTION ACTIVITIES.

SEDIMENT CONTROL

- 9. STOCKPILES WILL NOT BE LOCATED WITHIN 5 METRES OF HAZARD AREAS, INCLUDING LIKELY AREAS OF CONCENTRATED OR HIGH VELOCITY FLOWS SUCH AS WATERWAYS.
- 10. ANY SAND USED IN THE CONCRETE CURING PROCESS (SPREAD OVER THE SURFACE) WILL BE REMOVED AS SOON AS POSSIBLE AND WITHIN 10 WORKING DAYS FROM PLACEMENT.
- 11. WATER WILL BE PREVENTED FROM ENTERING THE PERMANENT DRAINAGE SYSTEM UNLESS IT IS RELATIVELY SEDIMENT FREE, I.E. THE CATCHMENT AREA HAS BEEN PERMANENTLY LANDSCAPED AND/OR ANY LIKELY SEDIMENT HAS BEEN FILTERED THROUGH AN APPROVED STRUCTURE.
- 12. TEMPORARY SOIL AND WATER MANAGEMENT STRUCTURES WILL BE REMOVED ONLY AFTER THE LANDS THEY ARE PROTECTING ARE REHABILITATED.

OTHER MATTERS

- 13. ACCEPTABLE RECEPTORS WILL BE PROVIDED FOR CONCRETE AND MORTAR SLURRIES, PAINTS, ACID WASHINGS, LIGHT-WEIGHT WASTE MATERIALS AND LITTER.
- 14. ANY EXISTING TREES WHICH FORM PART OF THE FINAL LANDSCAPING PLAN WILL BE PROTECTED FROM CONSTRUCTION ACTIVITIES BY:
- (A) PROTECTING THEM WITH BARRIER FENCING OR SIMILAR MATERIALS INSTALLED OUTSIDE THE DRIP LINE
- (B) ENSURING THAT NOTHING IS NAILED TO THEM
- (C) PROHIBITING PAVING, GRADING, SEDIMENT WASH OR PLACING OF STOCKPILES WITHIN THE DRIP LINE EXCEPT UNDER THE FOLLOWING CONDITIONS.
- (I) ENCROACHMENT ONLY OCCURS ON ONE SIDE AND NO CLOSER TO THE TRUNK THAN EITHER 1.5 METRES OR HALF THE DISTANCE BETWEEN THE OUTER EDGE OF THE DRIP LINE AND THE TRUNK, WHICH EVER IS THE GREATER
- (II) A DRAINAGE SYSTEM THAT ALLOWS AIR AND WATER TO CIRCULATE THROUGH THE ROOT ZONE (E.G. A GRAVEL BED) IS PLACED UNDER ALL FILL LAYERS OF MORE THAN 300 MILLIMETRES DEPTH
- (III) CARE IS TAKEN NOT TO CUT ROOTS UNNECESSARILY NOR TO COMPACT THE SOIL AROUND THEM.

MM

Designed

Checked

Approved

Project

CONCRETE NOTES

- 1. ALL WORKMANSHIP AND MATERIALS SHALL BE IN ACCORDANCE WITH AS 3600 CURRENT EDITION WITH AMENDMENTS, EXCEPT WHERE VARIED BY THE CONTRACT DOCUMENTS & PITTWATER COUNCIL SPECIFICATIONS
- 2. CONCRETE QUALITY
- ALL REQUIREMENTS OF THE CURRENT ACSE CONCRETE SPECIFICATION DOCUMENT 1 SHALL APPLY TO THE FORMWORK, REINFORCEMENT AND CONCRETE UNLESS NOTED OTHERWISE.

ELEMENT	AS 3600 F'c MPa AT 28 DAYS	SPECIFIED SLUMP	NOMINAL AGG. SIZE
VEHICULAR BASE	32	60	20
KERBS, PATHS, AND PITS	25	80	20

- CEMENT TYPE SHALL BE (ACSE SPECIFICATION) TYPE SL
- PROJECT CONTROL TESTING SHALL BE CARRIED OUT IN ACCORDANCE WITH COUNCIL SPECIFICATIONS.
- 3. NO ADMIXTURES SHALL BE USED IN CONCRETE UNLESS APPROVED IN WRITING BY AT & L.
- 4. CLEAR CONCRETE COVER TO ALL REINFORCEMENT FOR DURABILITY SHALL BE 40mm TOP AND 70mm FOR EXTERNAL EDGES UNLESS NOTED OTHERWISE.
- 5. ALL REINFORCEMENT SHALL BE FIRMLY SUPPORTED ON MILD STEEL PLASTIC TIPPED CHAIRS, PLASTIC CHAIRS OR CONCRETE CHAIRS AT NOT GREATER THAN 1m CENTRES BOTH WAYS. BARS SHALL BE TIED
- 6. THE FINISHED CONCRETE SHALL BE A DENSE HOMOGENEOUS MASS. COMPLETELY FILLING THE FORMWORK, THOROUGHLY EMBEDDING THE REINFORCEMENT AND FREE OF STONE POCKETS. ALL CONCRETE
- INCLUDING SLABS ON GROUND AND FOOTINGS SHALL BE COMPACTED AND CURED IN ACCORDANCE WITH R.T.A. SPECIFICATION R83.
- 7. REINFORCEMENT SYMBOLS:

AT ALTERNATE INTERSECTIONS.

- N DENOTES GRADE 450 N BARS TO AS 1302 GRADE N
- R DENOTES 230 R HOT ROLLED PLAIN BARS TO AS 1302 SL DENOTES HARD-DRAWN WIRE REINFORCING FABRIC TO AS 1304
- NUMBER OF BARS IN GROUP _ BAR GRADE AND TYPE




NOMINAL BAR SIZE IN mm ___ SPACING IN mm

THE FIGURE FOLLOWING THE FABRIC SYMBOL SL IS THE

8. FABRIC SHALL BE LAPPED IN ACCORDANCE WITH THE FOLLOWING

REFERENCE NUMBER FOR FABRIC TO AS 1304.



STORMWATER DRAINAGE NOTES

- . PIPES TO BE INSTALLED TO TYPE HS1 SUPPORT IN ACCORDANCE WITH AS 3725 (1989) IN ALL CASES BACKFILL TRENCH WITH SAND TO 300mm ABOVE PIPE. WHERE PIPE IS UNDER PAVEMENTS BACKFILL REMAINDER OF TRENCH TO UNDERSIDE OF PAVEMENT WITH SAND OR APPROVED GRANULAR MATERIAL COMPACTED IN 150mm LAYERS TO MINIMUM 98% STANDARD MAXIMUM DRY DENSITY IN ACCORDANCE WITH AS 1289 5.2.1. (OR A DENSITY INDEX OF NOT LESS THAN 75)
- 2. CARE IS TO BE TAKEN WITH LEVELS OF STORMWATER LINES. GRADES SHOWN ARE NOT TO BE REDUCED WITHOUT APPROVAL.
- 3. GRATES AND COVERS SHALL CONFORM TO AS 3996.
- 4. AT ALL TIMES DURING CONSTRUCTION OF STORMWATER PITS, ADEQUATE SAFETY PROCEDURES SHALL BE TAKEN TO ENSURE AGAINST THE POSSIBILITY OF PERSONNEL FALLING DOWN PITS.
- 5. ALL EXISTING STORMWATER DRAINAGE LINES AND PITS THAT ARE TO REMAIN ARE TO BE INSPECTED AND CLEANED. DURING THIS PROCESS ANY PART OF THE STORMWATER DRAINAGE SYSTEM THAT WARRANTS REPAIR SHALL BE REPORTED TO THE SUPERINTENDENT/ENGINEER FOR FURTHER DIRECTIONS.

RENO MATTRESS NOTES

- ALL CONSTRUCTION METHODS AND MATERIALS USED ARE IN ACCORDANCE WITH MACCAFERRI SPECIFICATION OR APPROVED EQUIVALENT.
-) <u>PRODUCT SPECIFICATIONS</u> GALMAC & PVC COATED OR APPROVED EQUIVALENT
-) FILL MATERIALS
- A. THE MATTRESS FILL MATERIAL MUST BE WEATHER RESISTANT, NON-FRIABLE, INSOLUBLE AND SUFFICIENTLY HARD BASALT, HAVE THESE PROPERTIES AND SPECIFIC GRAVITY WHICH QUALIFY THEM TO BE USED AS FILL MATERIAL AS PER AS2758.4.
- B. CONSTRUCTION METHODS USED, IN ACCORDANCE WITH MACCAFERRI SPECIFICATIONS OR APPROVED EQUIVALENT.
- . ROCK SHALL BE WELL GRADED BETWEEN 100mm AND 200mm WITH NO GREATER THAN 6% SMALLER MATERIAL MECHANICALLY INTERLOCKING ROCKS ARE PREFERED. THE ROCKS SHALL HAVE A DEGREE OF ANGULARITY AND RANGE OF SIZE.
- D. WET/DRY VARIATION SHALL BE 100kN OR GREATER IN ACCORDANCE WITH AS 1141.22.
-) CONSTRUCTION COMPACT MATERIAL BELOW THE STRUCTURE TO 98% STD MDD. GEOMAC NON-WOVEN GEOTEXTILE (BIDM A14) TO BE PLACED AT ALL MESH
- SOIL ROCK INTERFACES OR APPROVED EQUIVALENT. MATTRESS FILL ROCK FILL UNIT WEIGHT = 25kN/m³

Civil Engineers and Project Managers LIGHT HORSE BUSINESS PARK


GABION POROSITY


Suite 702, 6A Glen Street Milsons Point NSW 2061 ABN 96 130 882 405 Tel: 02 8920 2466 Fax: 02 9922 5102 www.atl.net.au AT&L info@atl.net.au


FOR APPROVAL NOT TO BE USED FOR CONSTRUCTION Drawing No. 10-16

SOUTHERN OSD BASIN LAYOUT PLAN

EASTERN CREEK








NORTHERN BASIN PIT A\1 DETAIL


SCALE 1:50

IF PIT DEEPER THAN 900



NOTE: PROVIDE STEP IRONS
IF PIT DEEPER THAN 900


SOUTHERN BASIN PIT A\3 DETAIL SCALE 1:50




BIOFILTRATION FILTER DETAIL

SCALE 1:25


100mm on Original




SCALE 1:10



ORIFICE PLATE DETAIL



WETLAND /OSD EMBANKMENT
NOT TO SCALE



0 100 200 400 1 : 5 600 800 1000mm

1 : 10 1.5 2 2.5m

1 : 50

									•		
			Client		Scales	Drawn	MM	Project	Civil Engineers and Project Managers		
		THIS DRAWING CANNOT E COPIED OR REPRODUCED		DIAL A DUMP	AS SHOWN	Designed	AMc	LIGHT HORSE BUSINESS PARK		Suite 702, 6A Glen Str Milsons Point NSW 20 ABN 96 130 882 405	061
		ANY FORM OR USED FOR A	NY Scale Bar		Grid MGA	Checked		EASTERN CREEK	Tel: 02 8920 2466 Fax: 02 9922 5102	6	
		OTHER PURPOSE OTHER TH THAT ORIGINALLY INTEND			Height Datum AHD	Approved		Title	AT&L	www.atl.net.au info@atl.net.au	
B RE-ISSUED FOR APPROVAL	07-12-11	WITHOUT THE WRITTEN PERMISSION OF AT&L						BASIN TYPICAL		PROVAL FOR CONSTRUCTION	A1
A ISSUED FOR APPROVAL	01-12-11							DETAILS	Drawing No.	Project No.	Issue
Issue Description	Date				File				C05	10-16	_∣ В

F:\10-16 Dial A Dump\Drgs\Civil\Final\C05 Basin Typical Details.dwg

